



December 8, 2025

**SENT VIA EMAIL**

William L. Doffermyre  
United States Department of the Interior  
1849 C Street, N.W.  
Washington, D.C. 20240  
Email: [William.doffermyre@sol.doi.gov](mailto:William.doffermyre@sol.doi.gov)


James M. McDonald  
Counsel for National Links Trust  
Sullivan & Cromwell LLP  
125 Broad St.  
New York, NY 10004  
Email: [mcdonaldj@sullcrom.com](mailto:mcdonaldj@sullcrom.com)

SUBJECT: Soil Testing Reports

Dear Mr. Doffermyre and Mr. McDonald,

As noted in the October 16, 2025 Access Agreement, Clark is performing sniffer soil tests prior to the transportation of soil to the East Potomac Golf Course. The onsite sniffer testing uses a Hanby TPH colorimetric field screening kit and/or a Photoionization (PID) to identify evidence of contamination. To date, the tests have not indicated any contamination. We have attached the November field reports for your reference. We will continue to perform testing, review, and save results. In the event of a positive test result, we will ensure material is not delivered to the East Potomac Golf Course. We will continue sending these reports on a monthly basis.

Sincerely,  
CLARK CONSTRUCTION GROUP



Jared Oldroyd, P.E.  
Division President

Writer's direct line: 202-359-776  
Writer's email address: [Jared.oldroyd@clarkconstruction.com](mailto:Jared.oldroyd@clarkconstruction.com)

**Clark Construction Group, LLC**

7900 Westpark Drive  
Suite T300  
McLean, Virginia 22102

Phone: (301) 272-8100  
[www.clarkconstruction.com](http://www.clarkconstruction.com)

## Dirt Hauling Log

<b>Date of Hauling</b>	<b>ECS Field Report #</b>	<b>Soil Trucks #</b>
10/30/2025	Field Report #10	0
10/31/2025	Field Report #11	0
11/1/2025	No Hauling Performed	0
11/2/2025	No Hauling Performed	0
11/3/2025	Field Report #12	0
11/4/2025	Field Report #13R	43
11/5/2025	Field Report #14	0
11/6/2025	Field Report #15R	11
11/7/2025	Field Report #16R	25
11/8/2025	No Hauling Performed	0
11/9/2025	No Hauling Performed	0
11/10/2025	Field Report #19	0
11/11/2025	Field Report#18	32
11/12/2025	Field Report #17	18
11/13/2025	Field Report #20	0
11/14/2025	Field Report #21	49
11/15/2025	No Hauling Performed	0
11/16/2025	No Hauling Performed	0
11/17/2025	Field Report #22	16
11/18/2025	Field Report#23R	9
11/19/2025	Field Report #24	0
11/20/2025	Field Report#25	17
11/21/2025	Field Report #26	0
11/22/2025	No Hauling Performed	0
11/23/2025	No Hauling Performed	0
11/24/2025	Field Report #27	10
11/25/2025	Field Report #28	4
11/26/2025	Field Report #29	0
11/27/2025	No Hauling Performed	0
11/28/2025	No Hauling Performed	0
11/29/2025	No Hauling Performed	0
11/30/2025	No Hauling Performed	0



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 03, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 10      10/30/2025

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **10**  
 Day & Date **Thursday 10/30/2025**  
 Weather **55 °/ Rainy**  
 On-Site Time **7.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **7.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure
Chargeable Items				<b>6:30A</b>	<b>1:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, ACECO was observed breaking up demolition debris on the southern side of the East Wing.

By 1:30 p.m., the undersigned did not observe Strittmatter excavate soil or haul soil offsite. Therefore, the undersigned departed the site.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


November 04, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 11      10/31/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **11**  
 Day & Date **Friday 10/31/2025**  
 Weather **54 °/ Sunny**  
 On-Site Time **7.50**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **7.50**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:00P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 3 to 6 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand with rocks. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Nonpetroleum-impacted material excavated on the eastern side of the site was used as backfill on the southern side of the site.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill  
Location



Excavation Area



Sample  
Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
10/31/2025



No Hauling Performed  
11/01/2025

No Hauling Performed  
11/02/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 10, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 12      11/3/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **12**  
 Day & Date **Monday 11/3/2025**  
 Weather **60 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 4 to 7 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Nonpetroleum-impacted material was observed to be hauled offsite on this day.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/03/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 13, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 13R      11/4/2025



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **13R**  
 Day & Date **Tuesday 11/4/2025**  
 Weather **58 °/ Clear**  
 On-Site Time **0.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **0.00**  
 Re Obs Time **0.00**

Remarks

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>6:30A</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The report has been revised to correct the number of truckloads of nonpetroleum-impacted soil hauled offsite on this date. Please refer to ECS Field Report #13 for the technician's time onsite.

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 5 to 7 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 43 truckloads of nonpetroleum-impacted material were observed to be hauled offsite on this date.


Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/04/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 07, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 14      11/5/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **14**  
 Day & Date **Wednesday 11/5/2025**  
 Weather **58 °/ Clear**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 5 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 37 truckloads of nonpetroleum-impacted material mixed with demolition debris were observed to be hauled offsite on this date.


Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

  
Backfill  
Location

  
Excavation Area

  
Sample  
Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/05/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 13, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 15R      11/6/2025

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **15R**  
 Day & Date **Thursday 11/6/2025**  
 Weather **55 °/ Sunny**  
 On-Site Time **0.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **0.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>6:30A</b>	

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The report has been revised to correct the number of truckloads of nonpetroleum-impacted soil hauled offsite on this date. Please refer to ECS Field Report #15 for the technician's time onsite.

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 11 truckloads of nonpetroleum-impacted material were observed to be hauled offsite on this date.


Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/06/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


November 13, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 16R      11/7/2025



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **16R**  
 Day & Date **Friday 11/7/2025**  
 Weather **52 °/ Sunny**  
 On-Site Time **0.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **0.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>6:30A</b>	

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The report has been revised to correct the number of truckloads of nonpetroleum-impacted soil hauled offsite on this date. Please refer to ECS Field Report #16 for the technician's time onsite.

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern and southern side of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs) in the eastern area and approximately 3 to 5 feet bgs in the southern area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown and orangish brown silt and sand. Demolition debris was observed in the material field screened from the eastern area, but not the southern area. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 25 truckloads of nonpetroleum-impacted material were observed to be hauled offsite on this date.


Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/07/2025



No Hauling Performed  
11/08/2025

No Hauling Performed  
11/09/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 13, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 19      11/10/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **19**  
 Day & Date **Monday 11/10/2025**  
 Weather **45 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 19 truckloads of nonpetroleum-impacted material were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/10/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


November 14, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 18      11/11/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **18**  
 Day & Date **Tuesday 11/11/2025**  
 Weather **39 °/ Clear**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southern side of the former East Wing. Material was excavated to a depth of approximately 3 to 6 feet below ground surface (bgs).



The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand with rock fragments. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 32 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/11/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 14, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 17      11/12/2025      2H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **17**  
 Day & Date **Wednesday 11/12/2025**  
 Weather **54 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the southern and western sides of the former East Wing. Material was excavated to a depth of approximately 3 to 6 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand with rock fragments, and dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 18 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.


Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/12/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 18, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 20      11/13/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **20**  
 Day & Date **Thursday 11/13/2025**  
 Weather **50 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the western side of the former East Wing. Material was excavated to a depth of approximately 3 to 6 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Nonpetroleum-impacted soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/13/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 18, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 21      11/14/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **21**  
 Day & Date **Friday 11/14/2025**  
 Weather **54 °/ Sunny**  
 On-Site Time **6.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **6.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>12:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the western side of the former East Wing. Material was excavated to a depth of approximately 3 to 6 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 49 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/14/2025



No Hauling Performed  
11/16/2025

No Hauling Performed  
11/15/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 20, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 22      11/17/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **22**  
 Day & Date **Monday 11/17/2025**  
 Weather **50 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing. Material was excavated to a depth of approximately 3 to 7 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 16 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/17/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 24, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 23R      11/18/2025

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **23R**  
 Day & Date **Tuesday 11/18/2025**  
 Weather **40 °/ Partly Cloudy**  
 On-Site Time **0.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **0.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>6:30A</b>	

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

This report has been revised to include the number of truckloads of soil hauled offsite on November 18, 2025. Please refer to ECS Field Report #23 for the technician's time onsite.

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the former East Wing. Material was excavated to depths ranging from approximately 3 to 6 feet below ground surface (bgs).



The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand with rock fragments. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of nine truckloads of nonpetroleum-impacted material were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.


Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/18/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 21, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 24      11/19/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **24**  
 Day & Date **Wednesday 11/19/2025**  
 Weather **41 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the western portion of the former East Wing. Material was excavated to a depth of approximately 3 to 7 feet below ground surface (bgs). Excavated soil was stockpiled next to the excavation area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Nonpetroleum-impacted soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

 Nonpetroleum-Impacted Stockpile

 Excavation Area

 Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/19/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 21, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 25      11/20/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **25**  
 Day & Date **Thursday 11/20/2025**  
 Weather **43 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter hauled a stockpile of nonpetroleum-impacted soil from the western side of the former East Wing.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the stockpiled material.

A total of 17 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Sample Location



Nonpetroleum-Impacted Stockpile

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/20/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 24, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 26      11/21/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **26**  
 Day & Date **Friday 11/21/2025**  
 Weather **49 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing at depths ranging from approximately 1 to 2 feet below ground surface (bgs). Excavated material was stockpiled next to the excavation.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand with rock fragments. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Nonpetroleum-impacted soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Excavation Area



Sample Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 11/21/2025



No Hauling Performed  
11/22/2025

No Hauling Performed  
11/23/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 26, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 27      11/24/2025



David J. Bookbinder, C.P.G.  
 Principal



Jason K. Beck, P.G.  
 Regional Manager Environmental Services

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **27**  
 Day & Date **Monday 11/24/2025**  
 Weather **45 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>	

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern portion of the East Wing as well as remove debris from the same area. Material was excavated to a depth of approximately 7-10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt sand with debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 10 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Clean Stockpile

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/24/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

November 26, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 28      11/25/2025

David J. Bookbinder, C.P.G.  
 Principal

Jason K. Beck, P.G.  
 Regional Manager Environmental Services

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **28**  
 Day & Date **Tuesday 11/25/2025**  
 Weather **49 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the East Wing as well as remove debris from the same area. Material was excavated to a depth of approximately 7-10 feet below ground surface (bgs).



The undersigned periodically field-screened representative soil samples of the excavated material with the Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt sand with debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of four truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.





# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Clean Stockpile

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/25/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 02, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 29      11/26/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **29**  
 Day & Date **Wednesday 11/26/2025**  
 Weather **58 °/ Cloudy**  
 On-Site Time **7.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **7.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>1:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the eastern side of the former East Wing to a depth of approximately 7 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand, and dark brown silt and sand with debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
11/26/2025



No Hauling Performed  
11/27/2025

No Hauling Performed  
11/28/2025

No Hauling Performed  
11/29/2025

No Hauling Performed  
11/30/2025