



January 27, 2026

**SENT VIA EMAIL**

William L. Doffermyre  
United States Department of the Interior  
1849 C Street, N.W.  
Washington, D.C. 20240  
Email: [William.doffermyre@sol.doi.gov](mailto:William.doffermyre@sol.doi.gov)


James M. McDonald  
Counsel for National Links Trust  
Sullivan & Cromwell LLP  
125 Broad St.  
New York, NY 10004  
Email: [mcdonaldj@sullcrom.com](mailto:mcdonaldj@sullcrom.com)

SUBJECT: Soil Testing Reports

Dear Mr. Doffermyre and Mr. McDonald,

As noted in the October 16, 2025 Access Agreement, Clark is performing sniffer soil tests prior to the transportation of soil to the East Potomac Golf Course. The onsite sniffer testing uses a Hanby TPH colorimetric field screening kit and/or a Photoionization (PID) to identify evidence of contamination. To date, the tests have not indicated any contamination. We have attached the December field reports for your reference. We will continue to perform testing, review, and save results. In the event of a positive test result, we will ensure material is not delivered to the East Potomac Golf Course. We will continue sending these reports on a monthly basis.

Sincerely,  
CLARK CONSTRUCTION GROUP

A handwritten signature in blue ink, appearing to read "Jared Oldroyd".

Jared Oldroyd, P.E.  
Division President

Writer's direct line: 202-359-776  
Writer's email address: [Jared.oldroyd@clarkconstruction.com](mailto:Jared.oldroyd@clarkconstruction.com)

**Clark Construction Group, LLC**

7900 Westpark Drive  
Suite T300  
McLean, Virginia 22102

Phone: (301) 272-8100  
[www.clarkconstruction.com](http://www.clarkconstruction.com)

## Dirt Hauling Log

<b>Date of Hauling</b>	<b>ECS Field Report #</b>	<b>Soil Trucks #</b>
12/1/2025	Field Report #32	21
12/2/2025	No Hauling Performed	0
12/3/2025	Field Report # 31	0
12/4/2025	Field Report # 34	0
12/5/2025	Field Report #33	21
12/6/2025	No Hauling Performed	0
12/7/2025	No Hauling Performed	0
12/8/2025	Field Report #35	20
12/9/2025	Field Report #36	0
12/10/2025	Field Report #37	15
12/11/2025	Field Report #38	0
12/12/2025	Field Report #39	12
12/13/2025	No Hauling Performed	0
12/14/2025	No Hauling Performed	0
12/15/2025	Field Report #40	40
12/16/2025	Field Report #41	22
12/17/2025	Field Report #42	18
12/18/2025	Field Report #44R	11
12/19/2025	Field Report #43	0
12/20/2025	Reference Field Report #44R : Soil hauled off from stockpile	14
12/21/2025	No Hauling Performed	0
12/22/2025	Field Report #45	3
12/23/2025	Field Report #46	6
12/24/2025	Field Report #47	34
12/25/2025	No Hauling Performed	0
12/26/2025	No Hauling Performed	0
12/27/2025	No Hauling Performed	0
12/28/2025	No Hauling Performed	0
12/29/2025	Field Report #48	23
12/30/2025	Field Report #49	21
12/31/2025	Field Report #50	26



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 04, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 32      12/1/2025      2H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **32**  
 Day & Date **Monday 12/1/2025**  
 Weather **44 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern side of the former East Wing to a depth of approximately 7 to 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand, and brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


Demolition debris was separated from the nonpetroleum-impacted soil before being loaded into trucks. A total of 21 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Vector Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
12/01/2025


 Excavation Area

 Sample Location

# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC





No Hauling Performed  
12/02/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 04, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 31      12/3/2025



\_\_\_\_\_  
 David J. Bookbinder, C.P.G.  
 Principal



\_\_\_\_\_  
 Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **31**  
 Day & Date **Wednesday 12/3/2025**  
 Weather **41 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>	

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Aceco was observed breaking up debris and excavating within the footprint of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.



Material field screened on this date was generally comprised of orangish brown silt and sand, and brown silt and sand with demolition debris. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

The undersigned did not observe soil being hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
12/03/2025

 Excavation Area

 Sample Location

# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC







**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 08, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 34      12/4/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **34**  
 Day & Date **Thursday 12/4/2025**  
 Weather **45 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs), and was stockpiled on the eastern portion of site.


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
12/04/2025

# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC




Excavation Area



Nonpetroleum-Impacted Stockpile



Sample Location







**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 10, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 33      12/5/2025



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **33**  
 Day & Date **Friday 12/5/2025**  
 Weather **28 °/ Cloudy**  
 On-Site Time **7.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **7.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure	
Chargeable Items			<b>6:30A</b>	<b>1:30P</b>	

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed removing a stockpile of previously classified nonpetroleum-impacted soil from the eastern portion of the former East Wing.



The undersigned periodically field-screened representative soil samples of the excavated material with a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 21 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/05/2025

**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Excavation Area  
 Backfill Location  
 Sample Location  
 Clean Stockpile





No Hauling Performed  
12/06/2025

No Hauling Performed  
12/07/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


December 10, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 35      12/8/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **35**  
 Day & Date **Monday 12/8/2025**  
 Weather **33 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southern portion of the site. Material was excavated to a depth of approximately 1 to 2 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.



Material field screened on this date was generally comprised of dark orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 20 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



	<b>SITE LOCATION DIAGRAM</b>	Excavation Area	ENGINEER
	<b>East Wing Modernization</b>	Backfill Location	SCALE 1" = 50'
1600 Pennsylvania Ave, Washington, District of Columbia		Sample Location	PROJECT NO. 47:22487
Clark Construction Group, LLC		Clean Stockpile	SHEET 1 of 1
			DATE 12/08/2025





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 10, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 36      12/9/2025



\_\_\_\_\_  
 David J. Bookbinder, C.P.G.  
 Principal



\_\_\_\_\_  
 Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **36**  
 Day & Date **Tuesday 12/9/2025**  
 Weather **36 ° / Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**


The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed removing demolition debris from the southern portion of the former East Wing. Material was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs).


Soil was not screened on this date since no soil was excavated. Additionally, the undersigned did not observe soil being hauled offsite on this date.

Following the completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



		<b>SITE LOCATION DIAGRAM</b>		ENGINEER
<b>East Wing Modernization</b>		Excavation Area	Backfill Location	SCALE 1" = 50'
1600 Pennsylvania Ave, Washington, District of Columbia		Sample Location	Clean Stockpile	PROJECT NO. 47:22487
Clark Construction Group, LLC				SHEET 1 of 1
				DATE 12/09/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 11, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 37      12/10/2025      2H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **37**  
 Day & Date **Wednesday 12/10/2025**  
 Weather **35 °/ Cloudy**  
 On-Site Time **6.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **6.00**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	<b>24.00</b>	Mileage*	Time of Arrival	Departure
Chargeable Items				<b>9:00A</b>	<b>3:00P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southern and western portions of the site. Material was excavated to a depth of approximately 1 to 2 feet below ground surface (bgs) on the western area, and approximately 4 feet bgs on the southern area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.



Material field screened on this date was generally comprised of orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 15 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: World Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



ENGINEER



SCALE

1" = 50'

PROJECT NO.

47:22487

SHEET

1 of 1

DATE

12/10/2025

# SITE LOCATION DIAGRAM

## White House State Ballroom Environmental Support

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Sample







**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 15, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 38      12/11/2025

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **38**  
 Day & Date **Thursday 12/11/2025**  
 Weather **34 ° / Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure
Chargeable Items				<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed removing debris from the demolition of the former East Wing's foundation. The debris was excavated to a depth of approximately 7 to 10 feet below ground surface (bgs).

Soil was not screened on this date since no soil was excavated. Additionally, the undersigned did not observe soil being hauled offsite on this date.

Following the completion of excavation activities, the undersigned departed the site.

Service Layer Credits: World Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/11/2025

**SITE LOCATION DIAGRAM**

**East Wing Modernization**

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

Excavation Area 

Backfill Location 

Sample Location 

Clean Stockpile 





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 15, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 39      12/12/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **39**  
 Day & Date **Friday 12/12/2025**  
 Weather **35 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the former East Wing. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


A total of 12 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



		<b>SITE LOCATION DIAGRAM</b>		ENGINEER
			Excavation Area	SCALE 1" = 50'
			Backfill Location	PROJECT NO. 47:22487
			Sample Location	SHEET 1 of 1
			Clean Stockpile	DATE 12/12/2025
<b>East Wing Modernization</b> 1600 Pennsylvania Ave, Washington, District of Columbia Clark Construction Group, LLC				



No Hauling Performed  
12/13/2025

No Hauling Performed  
12/14/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 06, 2026

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 40      12/15/2025      2H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **40**  
 Day & Date **Monday 12/15/2025**  
 Weather **26 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern and northern portions of the former East Wing. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 40 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Vector Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©





**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

<b>ENGINEER</b>	<b>Excavation Area</b>	<b>Backfill Location</b>	<b>Sample Location</b>
SCALE 1" = 50'			
PROJECT NO. 47:22487	<b>Clean Stockpile</b>		
SHEET 1 of 1			
DATE 12/15/2025			





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


December 18, 2025  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 41      12/16/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **41**  
 Day & Date **Tuesday 12/16/2025**  
 Weather **38 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the former East Wing. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand with demolition debris from the East Wing's foundation. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


Demolition debris was separated from the soil before being loaded onto dump trucks. A total of 22 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: World Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



	<h2>SITE LOCATION DIAGRAM</h2> <h3>East Wing Modernization</h3> <p>1600 Pennsylvania Ave, Washington, District of Columbia Clark Construction Group, LLC</p>		ENGINEER
	 Excavation Area	 Backfill Location	SCALE 1" = 50'
	 Sample Location	 Clean Stockpile	PROJECT NO. 47:22487
			SHEET 1 of 1
		DATE 12/16/2025	





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 18, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 42      12/17/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **42**  
 Day & Date **Wednesday 12/17/2025**  
 Weather **42 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the eastern portion of the former East Wing. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark orangish brown silt and sand with some debris from the demolition of the East Wing's foundation. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


Demolition debris was separated from the soil before being loaded onto dump trucks. A total of 18 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: World Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/17/2025

**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Excavation Area  
 Backfill Location  
 Sample Location  
 Clean Stockpile







**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 21, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 44R      12/18/2025      2H



David J. Bookbinder, C.P.G.  
 Principal





Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

Service Layer Credits: Vector Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



ENGINEER

SCALE

1" = 50'

PROJECT NO.

47:22487

SHEET

1 of 1


DATE





12/18/2025

# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



-  Excavation Area
-  Backfill Location
-  Sample Location
-  Clean Stockpile





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 22, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 43      12/19/2025



\_\_\_\_\_  
 David J. Bookbinder, C.P.G.  
 Principal



\_\_\_\_\_  
 Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **43**  
 Day & Date **Friday 12/19/2025**  
 Weather **35 °/ Rainy**  
 On-Site Time **0.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **0.00**  
 Re Obs Time **0.00**

Remarks					
Trip Charges*	Tolls/Parking*	Mileage*	Time of	Arrival	Departure
Chargeable Items				<b>6:30A</b>	<b>6:30A</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

Upon arriving to the site, the undersigned was informed that excavation activities were canceled for the day due to rain. The undersigned then departed the site.

No Hauling Performed  
12/21/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 23, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 45      12/22/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **45**  
 Day & Date **Monday 12/22/2025**  
 Weather **38 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southern portion of the former East Wing. Material was excavated to a depth of approximately 10 to 12 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.


A total of three truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



E Executive A



	<b>SITE LOCATION DIAGRAM</b> East Wing Modernization 1600 Pennsylvania Ave, Washington, District of Columbia Clark Construction Group, LLC	ENGINEER	Excavation Area
		SCALE 1" = 50'	Backfill Location
		PROJECT NO. 47:22487	Sample Location
		SHEET 1 of 1	Clean Stockpile
		DATE 12/22/2025	





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 26, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 46      12/23/2025      2H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **46**  
 Day & Date **Tuesday 12/23/2025**  
 Weather **40 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern and eastern portions of the site. Material was excavated to a depth of approximately 10 feet below ground surface (bgs) on the eastern portion and 1 to 2 feet bgs on the northern portion.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.



Material field screened from the eastern portion of the site on this date was generally comprised of dark brown silt and sand with debris from the demolition of the former East Wing. Material field screened from the northern portion of the site was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of six truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: World Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/23/2025

**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Excavation Area  
 Backfill Location  
 Sample Location  
 Clean Stockpile







**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 29, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 47      12/24/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **47**  
 Day & Date **Wednesday 12/24/2025**  
 Weather **43 °/ Sunny**  
 On-Site Time **6.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **6.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>12:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern portion of the site. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 34 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/24/2025

**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Excavation Area  
 Backfill Location  
 Sample Location  
 Clean Stockpile





No Hauling Performed  
12/25/2025

No Hauling Performed  
12/26/2025

No Hauling Performed  
12/27/2025

No Hauling Performed  
12/28/2025



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 30, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 48      12/29/2025      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **48**  
 Day & Date **Monday 12/29/2025**  
 Weather **53 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern portion of the site. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand with debris from the demolition of the former East Wing. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Demolition debris was separated from the soil before being loaded onto dump trucks. A total of 23 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



		<b>SITE LOCATION DIAGRAM</b>		ENGINEER
			Excavation Area	SCALE 1" = 50'
			Backfill Location	PROJECT NO. 47:22487
			Sample Location	SHEET 1 of 1
			Clean Stockpile	DATE 12/29/2025
<b>East Wing Modernization</b> 1600 Pennsylvania Ave, Washington, District of Columbia Clark Construction Group, LLC				





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

December 31, 2025

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**


Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 49      12/30/2025      1H



\_\_\_\_\_  
 David J. Bookbinder, C.P.G.  
 Principal



\_\_\_\_\_  
 Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **49**  
 Day & Date **Tuesday 12/30/2025**  
 Weather **32 °/ Partly Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southern portion of the site. Material was excavated to a depth of approximately 12 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.



Material field screened on this date was generally comprised of orangish brown silt and sand with debris from the demolition of the former East Wing. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Demolition debris was separated from the soil before being loaded onto dump trucks. A total of 21 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©

E Executive A



	<b>SITE LOCATION DIAGRAM</b> <b>East Wing Modernization</b> 1600 Pennsylvania Ave, Washington, District of Columbia Clark Construction Group, LLC		ENGINEER
	 Excavation Area	 Backfill Location	SCALE 1" = 50'
	 Sample Location	 Clean Stockpile	PROJECT NO. 47:22487
			SHEET 1 of 1
		DATE 12/30/2025	





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 02, 2026

Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**

ECS Job # **47:22487**

Permits:

Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 50      12/31/2025      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **50**  
 Day & Date **Wednesday 12/31/2025**  
 Weather **38 °/ Sunny**  
 On-Site Time **6.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **6.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>12:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern portion of the site. Material was excavated to a depth of approximately 10 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 26 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

Service Layer Credits: Water Boundaries and Places: Sources: Esri, HERE, Garmin, FAO, NOAA, USGS, ©



ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 12/31/2025

**SITE LOCATION DIAGRAM**  
**East Wing Modernization**  
 1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Excavation Area  
 Backfill Location  
 Sample Location  
 Clean Stockpile





ECS MID-ATLANTIC, LLC

# PID - Hanby Log

<b>Project Name</b>	East Wing Modernization
<b>Project Number</b>	47:22487
<b>Date</b>	12/31/2025
<b>Sampled By</b>	Matt Phillips

Sample ID	Sample Location	Sample Depth (feet bgs)	PID Results (ppm)	Hanby Test Results (ppm)	Comments
S1	Northern	10	0.0	Less Than 10	Brown silt/sand
S2	Northern	10	0.0		Brown silt/sand