



February 10, 2026

**SENT VIA EMAIL**

William L. Doffermyre  
United States Department of the Interior  
1849 C Street, N.W.  
Washington, D.C. 20240  
Email: [William.doffermyre@sol.doi.gov](mailto:William.doffermyre@sol.doi.gov)

James M. McDonald  
Counsel for National Links Trust  
Sullivan & Cromwell LLP  
125 Broad St.  
New York, NY 10004  
Email: [mcdonaldj@sullcrom.com](mailto:mcdonaldj@sullcrom.com)

SUBJECT: Soil Testing Reports

Dear Mr. Doffermyre and Mr. McDonald,

As noted in the October 16, 2025 Access Agreement, Clark is performing sniffer soil tests prior to the transportation of soil to the East Potomac Golf Course. The onsite sniffer testing uses a Hanby TPH colorimetric field screening kit and/or a Photoionization (PID) to identify evidence of contamination. To date, the tests have not indicated any contamination. We have attached the January field reports for your reference. We will continue to perform testing, review, and save results. In the event of a positive test result, we will ensure material is not delivered to the East Potomac Golf Course. We will continue sending these reports on a monthly basis.

Sincerely,  
CLARK CONSTRUCTION GROUP

A handwritten signature in blue ink, appearing to read "Jared Oldroyd".

Jared Oldroyd, P.E.  
Division President

Writer's direct line: 202-359-776  
Writer's email address: [Jared.oldroyd@clarkconstruction.com](mailto:Jared.oldroyd@clarkconstruction.com)

Clark Construction Group, LLC

7900 Westpark Drive  
Suite T300  
McLean, Virginia 22102

Phone: (301) 272-8100  
[www.clarkconstruction.com](http://www.clarkconstruction.com)

## Dirt Hauling Log

Date of Hauling	ECS Field Report #	Soil Trucks #
1/1/2026	No Hauling Performed	0
1/2/2026	Field Report #51	2
1/3/2026	No Hauling Performed	0
1/4/2026	No Hauling Performed	0
1/5/2026	Field Report # 52	0
1/6/2026	Field Report # 53	0
1/7/2026	Field Report # 54	61
1/8/2026	Field Report #55	47
1/9/2026	Field Report #56	0
1/10/2026	No Hauling Performed	0
1/11/2026	No Hauling Performed	0
1/12/2026	Field Report #57	0
1/13/2026	Field Report #58	0
1/14/2026	Field Report #59	0
1/15/2026	Field Report #60	56
1/16/2026	Field Report #61	53
1/17/2026	No Hauling Performed	0
1/18/2026	No Hauling Performed	0
1/19/2026	Field Report #62	0
1/20/2026	Field Report #63	42
1/21/2026	Field Report #64	50
1/22/2026	Field Report #66	0
1/23/2026	Field Report #65	38
1/24/2026	No Hauling Performed	0
1/25/2026	No Hauling Performed	0
1/26/2026	No Hauling Performed	0
1/27/2026	Field Report #67	0
1/28/2026	Field Report #68	17
1/29/2026	Field Report #69	0
1/30/2026	Field Report #70	0
1/31/2026	Field Report #71	38

No Hauling Performed  
01/01/2026



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 05, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 51      1/2/2026      2H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **51**  
 Day & Date **Friday 1/2/2026**  
 Weather **35 °/ Cloudy**  
 On-Site Time **7.75**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **7.75**  
 Re Obs Time **0.00**

Remarks **2H**

Trip Charges*	Tolls/Parking*	<b>24.00</b>	Mileage*	Time of Arrival	Departure
Chargeable Items				<b>6:30A</b>	<b>2:15P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the southern and northern portions of the site. Material was excavated to a depth of approximately 3 feet below ground surface (bgs) in the southern area, and to a depth of approximately 15 feet bgs in the northern area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of loose, fine orange and brown silt and sand with some debris from the demolition of the former East Wing. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Demolition debris was separated from the soil before being loaded onto dump trucks. A total of 2 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Nonpetroleum-Impacted Stockpile



Excavation Area



Sample Location

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
12/04/2025



No Hauling Performed  
01/03/2026

No Hauling Performed  
01/04/2026



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 06, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave  
 Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 52      1/5/2026      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **52**  
 Day & Date **Monday 1/5/2026**  
 Weather **34 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.



On this date, Strittmatter was observed excavating on the southern portion of the former East Wing. Material was excavated to a depth of approximately 15 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Clean Stockpile

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
01/05/2026





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 07, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 53      1/6/2026      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **53**  
 Day & Date **Tuesday 1/6/2026**  
 Weather **48 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing. Material was excavated to a depth of approximately 5 to 6 feet below ground surface (bgs). Excavated material was stockpiled on the eastern portion of the site.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.


Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



S2



S1



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC



Nonpetroleum-  
 Impacted  
 Stockpile



Excavation Area



Sample  
 Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/06/2026





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 12, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 54      1/7/2026      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **54**  
 Day & Date **Wednesday 1/7/2026**  
 Weather **50 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing to a depth of approximately 6 to 7 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 61 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.





Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Clean Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/07/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 55**

**PROJECT NO.** 47:22487  
**DAY & DATE** Thursday 1/8/2026  
**WEATHER** 52° / Sunny  
**REMARKS** 1H  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern portion of the former East Wing. Material was excavated to a depth of approximately 10 to 12 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 47 truckloads of nonpetroleum-impacted soil were observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

**JAN 12 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 09 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 55

DATE 1/8/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	0.00
			Travel Time*	0.00	Mileage*	
			Total	8.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.


Chargeable Items:	Description	Qty
-------------------	-------------	-----

**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



S2

S1







Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Backfill Location  
 Excavation Area  
 Sample Location  
 Clean Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/08/2026





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 12, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 56      1/9/2026      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **56**  
 Day & Date **Friday 1/9/2026**  
 Weather **46 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing. Material was excavated to a depth of approximately 12 to 15 feet below ground surface (bgs), and was stockpiled on the eastern portion of the site.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



S2

S1



Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Clean Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/09/2026



No Hauling Performed  
01/10/2026

No Hauling Performed  
01/11/2026



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL

January 13, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**

Field Reports       For your use       As requested

CC:

ENCL: Field Report # 57      1/12/2026      1H

David J. Bookbinder, C.P.G.  
 Principal

Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **57**  
 Day & Date **Monday 1/12/2026**  
 Weather **43 °/ Sunny**  
 On-Site Time **5.50**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **5.50**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>12:00P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing. Material was excavated to a depth of approximately 15 to 20 feet below ground surface (bgs). Additionally, a stockpile of nonpetroleum-impacted material on the eastern portion of the site was hauled offsite.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.



S2

S1




Executive A





# SITE LOCATION DIAGRAM


## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

 Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/12/2026





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 14, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 58      1/13/2026      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **58**  
 Day & Date **Tuesday 1/13/2026**  
 Weather **40 °/ Sunny**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing. Material was excavated to a depth of approximately 5 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.





Upon completion of soil screening activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/13/2026





**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 15, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 59      1/14/2026      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **59**  
 Day & Date **Wednesday 1/14/2026**  
 Weather **50 °/ Cloudy**  
 On-Site Time **8.00**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.00**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.

<b>Summary of Services Performed (field test data, locations, elevations &amp; depths are estimates) &amp; Individuals Contacted.</b>
---

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing to a depth of approximately 10-12 feet below ground surface (bgs). Excavated material was stockpiled south of the excavation area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.





Upon completion of excavation activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/14/2026



# PID - Hanby Log

<b>Project Name</b>	East Wing Modernization
<b>Project Number</b>	47:22487
<b>Date</b>	01/14/2026
<b>Sampled By</b>	Matt Phillips

Sample ID	Sample Location	Sample Depth (feet bgs)	PID Results (ppm)	Hanby Test Results (ppm)	Comments
S1	Northern	10-12	0.0	Less Than 10	Dark Brown silt/sand
S2	Northern	10-12	0.0		Dark Brown silt/sand



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

# LETTER OF TRANSMITTAL


January 16, 2026  
 Clark Construction Group  
 7900 Westpark Drive  
 McLean, VA 22102  
 ATTN: Fabian Molina

RE: **East Wing Modernization Environmental Support**  
 ECS Job # **47:22487**  
 Permits:  
 Location: **1600 Pennsylvania Ave Washington, DC 20500**


Field Reports       For your use       As requested

CC:

ENCL: Field Report # 60      1/15/2026      1H



David J. Bookbinder, C.P.G.  
 Principal



Joshua Cinnamon, G.I.T.  
 Environmental Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



**ECS Mid-Atlantic, LLC**  
 14026 Thunderbolt Place, Suite 100  
 Chantilly, VA 20151-3232  
 T 703.471.8400  
 F 703.834.5527

## FIELD REPORT

Project **East Wing Modernization Environmental Support**  
 Location **Washington, DC**  
 Client **Clark Construction Group**  
 Contractor **None Listed**

Project No. **47:22487**  
 Report No. **60**  
 Day & Date **Thursday 1/15/2026**  
 Weather **33 °/ Partly Cloudy**  
 On-Site Time **8.25**  
 Lab Time **0.00**  
 Travel Time\* **0.00**  
 Total **8.25**  
 Re Obs Time **0.00**

Remarks **1H**

Trip Charges*	Tolls/Parking*	Mileage*	Time of Arrival	Departure
Chargeable Items			<b>6:30A</b>	<b>2:45P</b>

\* Travel time and mileage will be billed in accordance with the contract.

**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed hauling off the stockpile of previously classified nonpetroleum-impacted material on the northern portion of the former East Wing. The stockpiled material was previously excavated from depths ranging between approximately 10 to 15 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 56 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.





Upon completion of soil screening activities, the undersigned departed the site.



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile
	Backfill Location

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/15/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 61**

**PROJECT NO.** 47:22487  
**DAY & DATE** Friday 1/16/2026  
**WEATHER** 38° / Sunny  
**REMARKS** 1H  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed hauling off the stockpile of previously classified nonpetroleum-impacted material on the northern portion of the former East Wing. The stockpiled material was previously excavated from depths ranging between approximately 10 to 15 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 53 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

**JAN 19 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 18 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 61

DATE 1/16/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure			
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*
			Lab Time	0.00	Tolls/Parking*
			Travel Time*	0.00	Mileage*
			Total	8.00	
			Reobservation Time	0.00	
			Standby Time	0.00	

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
-------------------	-------------	-----

**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina





**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/16/2026



No Hauling Performed  
01/17/2026

No Hauling Performed  
01/18/2026



**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 62**

**PROJECT NO.** 47:22487  
**DAY & DATE** Monday 1/19/2026  
**WEATHER** 36° / Partly Cloudy  
**REMARKS**  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support  
**LOCATION** Washington, DC  
**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating against the wall on the northern portion of the former East Wing as well as moving previously stockpiled material to the eastern portion of the site. Material was excavated to a depth of approximately 10-15 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

**JAN 22 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 22 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 62

DATE 1/19/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	0.00
			Travel Time*	0.00	Mileage*	0.00
			Total	8.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	1


**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**





*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Backfill Location  
 Excavation Area  
 Sample Location  
 Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/19/2026



# PID - Hanby Log

<b>Project Name</b>	East Wing Modernization
<b>Project Number</b>	47:22487
<b>Date</b>	01/19/2026
<b>Sampled By</b>	Matt Phillips

Sample ID	Sample Location	Sample Depth (feet bgs)	PID Results (ppm)	Hanby Test Results (ppm)	Comments
S1	Northern	10-15	0.0	Less Than 10	Dark Brown silt/sand
S2	Northern	10-15	0.0		Dark Brown silt/sand



**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 63**

**PROJECT NO.** 47:22487  
**DAY & DATE** Tuesday 1/20/2026  
**WEATHER** 22° / Sunny  
**REMARKS**  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support  
**LOCATION** Washington, DC  
**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed hauling off previously stockpiled material from the eastern portion of the former East Wing. Additionally, Strittmatter was observed excavating on the eastern and southern portions of the site at depths ranging from 10 to 15 feet below ground surface (bgs) and 3 to 5 feet bgs, respectively.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 42 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

**JAN 22 2026**

David J. Bookbinder, C.P.G.  
Principal

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 63

DATE 1/20/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	0.00
			Travel Time*	0.00	Mileage*	0.00
			Total	8.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	2



**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**





*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/20/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 64**

**PROJECT NO.** 47:22487  
**DAY & DATE** Wednesday 1/21/2026  
**WEATHER** 37° / Sunny  
**REMARKS**  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support  
**LOCATION** Washington, DC  
**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating against the wall on the southern portion of the former East Wing. Material was excavated to a depth of approximately 5 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 50 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

**JAN 22 2026**

David J. Bookbinder, C.P.G.  
Principal

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 64

DATE 1/21/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure			
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*
			Lab Time	0.00	Tolls/Parking*
			Travel Time*	0.00	Mileage*
			Total	8.00	
			Reobservation Time	0.00	
			Standby Time	0.00	

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	1


**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*





Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/21/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 66**

**PROJECT NO.** 47:22487  
**DAY & DATE** Thursday 1/22/2026  
**WEATHER** 34° / Sunny  
**REMARKS** 1H  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support  
**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating against the wall on the northern portion of the former East Wing. Material was excavated at depths ranging from approximately 10 to 15 feet below ground surface (bgs). Excavated material was stockpiled to the south of the excavation area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

**JAN 27 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 25 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 66

DATE 1/22/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure			
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*
			Lab Time	0.00	Tolls/Parking*
			Travel Time*	0.00	Mileage*
			Total	8.00	
			Reobservation Time	0.00	
			Standby Time	0.00	

\* Travel time and mileage will be billed in accordance with the contract.


Chargeable Items:	Description	Qty
-------------------	-------------	-----

**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



S2


S1





# SITE LOCATION DIAGRAM


## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

 Backfill Location

 Excavation Area

 Sample Location

 Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/22/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 65**

**PROJECT NO.** 47:22487  
**DAY & DATE** Friday 1/23/2026  
**WEATHER** 38° / Partly Cloudy  
**REMARKS** 3H  
**ECS REP.** Zorhan I Boston  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the southeastern, eastern, and northeastern portions of the site. Material was excavated to a depth of approximately 5 to 10 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown sandy silt with rock fragments. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 38 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

**JAN 27 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 25 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 65

DATE 1/23/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure			
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*
			Lab Time	0.00	Tolls/Parking*
			Travel Time*	0.00	Mileage*
			Total	8.00	
			Reobservation Time	0.00	
			Standby Time	0.00	

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
-------------------	-------------	-----



**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*

Executive A



# SITE LOCATION DIAGRAM



Excavation Area  
Sample Location

## White House State Ballroom Environmental Support

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/23/2026



No Hauling Performed  
01/24/2026

No Hauling Performed  
01/25/2026

No Hauling Performed  
01/26/2026

**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 67**

**PROJECT NO.** 47:22487  
**DAY & DATE** Tuesday 1/27/2026  
**WEATHER** 13° / Cloudy  
**REMARKS**  
**ECS REP.** Zorhan I Boston  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS****SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed removing snow from the site. At approximately 11:00am, the undersigned was notified that soil would not be excavated on this date. Therefore, the undersigned departed the site.

**JAN 28 2026**

David J. Bookbinder, C.P.G.  
Principal

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 67

DATE 1/27/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure	On-Site Time	4.50	Trip Charges*	0.00
	6:30A	11:00A	Lab Time	0.00	Tolls/Parking*	24.00
			Travel Time*	0.00	Mileage*	
			Total	4.50		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
-------------------	-------------	-----

**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**  
*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 68**

**PROJECT NO.** 47:22487  
**DAY & DATE** Wednesday 1/28/2026  
**WEATHER** 15° / Sunny  
**REMARKS**  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northwest portion of the former East Wing. Material was excavated at a depth of approximately 15 feet below ground surface (bgs).


The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of dark brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

A total of 17 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

  
**JAN 29 2026**  
David J. Bookbinder, C.P.G.  
Principal

  
**JAN 29 2026**  
Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 68

DATE 1/28/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	0.00
			Travel Time*	0.00	Mileage*	
			Total	8.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	1

**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**





*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/28/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 69**

**PROJECT NO.** 47:22487  
**DAY & DATE** Thursday 1/29/2026  
**WEATHER** 17° / Sunny  
**REMARKS**  
**ECS REP.** Matthew R Phillips  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support  
**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.


On this date, Strittmatter was observed excavating on the northern portion of the former East Wing at depths ranging from approximately 15 to 20 feet below ground surface (bgs). Excavated soil was stockpiled to the south of the excavation area.

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.


Material field screened on this date was generally comprised of dark orangish brown silt and sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.



**JAN 30 2026**  
David J. Bookbinder, C.P.G.  
Principal



Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 69

DATE 1/29/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:30A	2:30P	On-Site Time	8.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	0.00
			Travel Time*	0.00	Mileage*	
			Total	8.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	1


**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**





*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
 Clark Construction Group, LLC

	
Backfill Location	Excavation Area
	Sample Location
	Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/29/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 70**

**PROJECT NO.** 47:22487  
**DAY & DATE** Friday 1/30/2026  
**WEATHER** 15° / Sunny  
**REMARKS**  
**ECS REP.** Jonathan Emilio Clark  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating in the northern area of the site to a depth of approximately 20 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of orange and brown silt and fine sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material. Material was stockpiled near the northern excavation area to be hauled off at a later date.

Soil was not observed to be hauled offsite on this date.

Upon completion of excavation activities, the undersigned departed the site.

**FEB 03 2026**

David J. Bookbinder, C.P.G.  
Principal

**JAN 30 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 70

DATE 1/30/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:45A	2:30P	On-Site Time	7.75	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	24.00
			Travel Time*	0.00	Mileage*	
			Total	7.75		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	2



**REPORT RECIPIENTS**

Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**

*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Non Petroleum-Impacted Stockpile

ENGINEER
SCALE 1" = 50'
PROJECT NO. 47:22487
SHEET 1 of 1
DATE 01/29/2026





**ECS MID-ATLANTIC, LLC**

14026 Thunderbolt Place, Suite 100  
Chantilly, VA 20151-3232  
T 703.471.8400

**FIELD REPORT NO. 71**

**PROJECT NO.** 47:22487  
**DAY & DATE** Saturday 1/31/2026  
**WEATHER** 15° / Sunny  
**REMARKS**  
**ECS REP.** Jonathan Emilio Clark  
**CLIENT** Clark Construction Group  
**CONTRACTOR** None Listed

**PROJECT** East Wing Modernization Environmental Support

**LOCATION** 1600 Pennsylvania Ave  
Washington, DC 20500

**PERMITS**

**SUMMARY OF SERVICES PERFORMED (FIELD TEST DATA, LOCATIONS, ELEVATIONS & DEPTHS ARE ESTIMATES) & INDIVIDUALS CONTACTED**

The undersigned arrived on site, as requested, to observe excavation activities and screen excavated materials for the presence of petroleum-impacted material.

On this date, Strittmatter was observed excavating on the northern portion of the site to a depth of approximately 20 feet below ground surface (bgs).

The undersigned periodically field-screened representative soil samples of the excavated material with the Hanby TPH colorimetric field screening kit, which detects the presence of petroleum products, and a Photoionization Detector (PID) equipped with a 10.6 electron-volt lamp, which measures total volatile organic compounds, during the day. The PID was calibrated before screening in accordance with the manufacturer's specifications. The field testing was used in conjunction with visual and olfactory observations of the material to classify the material for disposal purposes.

Material field screened on this date was generally comprised of brown silt and fine sand. Field screening did not indicate evidence of petroleum impact in the samples screened, and staining and suspect odors were not observed/detected in the excavated material. Material was stockpiled near the northern excavation area.

A total of 38 truckloads of nonpetroleum-impacted soil were hauled offsite on this date.

Upon completion of soil screening activities, the undersigned departed the site.

**FEB 03 2026**

David J. Bookbinder, C.P.G.  
Principal

**FEB 01 2026**

Joshua Cinnamon, G.I.T.  
Environmental Project Manager



PROJECT NO. 47:22487

REPORT NO. 71

DATE 1/31/2026

**REPORT BILLABLE SUMMARY**

Time of:	Arrival	Departure				
	6:45A	1:45P	On-Site Time	7.00	Trip Charges*	0.00
			Lab Time	0.00	Tolls/Parking*	24.00
			Travel Time*	0.00	Mileage*	
			Total	7.00		
			Reobservation Time	0.00		
			Standby Time	0.00		

\* Travel time and mileage will be billed in accordance with the contract.

Chargeable Items:	Description	Qty
	Hanby Colorimetric Field Test	2

**REPORT RECIPIENTS**


Clark Construction Group  
7900 Westpark Drive  
McLean, VA 22102

**ATTN:** Fabian Molina

**Disclaimer:**

*This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS. The information in this report relates only to the activities performed on the report date. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date. Incomplete or non-conforming work will be reported for future resolution. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.*

Executive A



# SITE LOCATION DIAGRAM

## East Wing Modernization

1600 Pennsylvania Ave, Washington, District of Columbia  
Clark Construction Group, LLC



Backfill Location



Excavation Area



Sample Location



Non Petroleum-Impacted Stockpile

ENGINEER

SCALE  
1" = 50'

PROJECT NO.  
47:22487

SHEET  
1 of 1

DATE  
01/29/2026



