

Dewberry

ر Davis LLC 8401 A

PERIMETER

ROAD

GEORGETOWN

UNIVERSITY

WASHINGTON, DC

EROSION &

CULLEITON

Description

SPRUCH

DETAILS

10 of 18

NOTES

2

1. ALL SEDIMENT AND EROSION CONTROL DEVICES SHALL BE INSTALLED BEFORE THE START OF ANY EXCAVATION AND/OR CONSTRUCTION AS PER STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL FOR THE DISTRICT OF COLUMBIA. IF AN ON-SITE INSPECTION REVEALS FURTHER EROSION CONTROL MEASURES ARE NECESSARY, THE SAME SHALL BE PROVIDED. 2. ALL SEDIMENT CONTROL MEASURES SHALL BE CONSTRUCTED AND MAINTAINED IN CONFORMANCE WITH THE MOST RECENT EDITION OF THE D.C. EROSION AND SEDIMENT CONTROL HANDBOOK.

Ш

PERIODIC INSPECTION AND MAINTENANCE OF ALL SEDIMENT CONTROL TRUCTURES MUST BE PROVIDED TO INSURE INTENDED PURPOSE IS CCOMPLISHED. THE SEDIMENT CONTROL INSPECTOR REPRESENTING THE ISTRICT OF COLUMBIA SHALL MAINTAIN THE AUTHORITY TO REQUIRE ADDITIONAL EDIMENT CONTROL MEASURES AS NECESSARY TO PREVENT THE INTRUSION OF EDIMENT INTO STORM DRAIN SYSTEMS OR PUBLIC SPACE.

4. ALL POINTS OF CONSTRUCTION INGRESS AND EGRESS WILL BE PROTECTED TO PREVENT TRACKING OF MUD ONTO PUBLIC WAYS. IF REQUIRED, A VEHICLE WASH AREA SHALL BE PROVIDED ON—SITE. THE AREA MAY BE CONSTRUCTED OF RUBBLE OR OTHER HARD POROUS MATERIAL. A WORKING WATER HOSE MUST BE LOCATED IN THE AREA DURING ALL CONSTRUCTION ACTIVITY.

5. NO WATER WILL BE PUMPED TO THE STORM DRAIN SYSTEM WITHOUT THE CONSENT OF THE SEDIMENT CONTROL INSPECTOR. ALL DEBRIS IS TO BE REMOVED FROM SITE.

7. ALLEY AND/OR STREETS/SIDEWALKS SHALL DURING EXCAVATION AND CONSTRUCTION. 略 SWEPT CLEAN ₹ ALL

9. IF ANY CATCH BASIN OR DRAIN BECOMES CLOGGED AS EXCAVATION OR CONSTRUCTION, THE CONTRACTOR SHALL BE ITS CLEANING. 8. ALL CATCH BASINS AND DRAIN AREAS SHALL BE PROTECTED DURING EXCAVATION OR CONSTRUCTION. A RESULT OF RESPONSIBLE FOR

 \Box

11. ANY STOCKPILING, REGARDLESS OF LOCATION, SHALL BE COVERED WITH PLASTIC OR CANVAS AFTER ITS ESTABLISHMENT DURATION OF THE PROJECT. 10. WHEN SEDIMENT TRAP/SEDIMENT TANK HAS REACHED 67% OUT OF SAME IS REQUIRED. STABILIZED AND FOR 1 CAPACITY THE AND CLEAN

12. AFTER A RAZE OR DEMOLITION, THERE IS THE NEED FOR GROUND COVER SUCH AS SEED, SOD, PAVEMENT, BRICKBAT, OR MULCH TO PREVENT EROSION AND SEDIMENT RUNOFF FROM OCCURRING.

EROSION AND SEDIMENT CONTROL STANDARDS AND SPECIFICATIONS FOR DUST CONTROL

1. THE CONTRACTOR SHALL CONDUCT OPERATIONS AND MAINTAIN THE PROJECT SITE AS TO MINIMIZE THE CREATION AND DISPERSIONS OF DUST. DUST CONTROL SHALL BE USED THROUGHOUT THE WORK AT SITE.

AND

2. THE CONTRACTOR MUST PROVIDE CLEAN WATER, FREE FROM SALT, OIL OTHER DELETERIOUS MATERIAL TO BE USED FOR ON-SITE DUST CONTROL. 3. THE CONTRACTOR SHALL ACCESSING ALL WORK AREAS. SUPPLY WATER SPRAYING EQUIPMENT CAPABLE OF

 C

4. THE CONTRACTOR SHALL IMPLEMENT STRICT DUST CONTROL MEASURES DURING ACTIVE CONSTRUCTION PERIODS ON—SITE. THESE CONTROL MEASURES WILL GENERALLY CONSIST OF WATER APPLICATIONS THAT SHALL BE APPLIED A MINIMUM OF ONCE PER DAY DURING DRY WEATHER OR MORE OFTEN AS REQUIRED TO PREVENT DUST EMISSIONS.

PUMP WITH DISCHARGE PRESSURE GAUGE;

B. ARRANGE SPRAY BAR HEIGHT, NOZZLE SPACING AND SPRAY PATTERN
TO PROVIDE COMPLETE COVERAGE OF GROUND WITH WATER.

C. DISPERSE WATER THROUGH NOZZLES ON SPRAY BAR AT 20 PSI
(137.8 KPa) MINIMUM. KEEP AREAS DAMP WITHOUT CREATING NUISANCE
CONDITIONS SUCH AS PONDING. 5. FOR WATER APPLICATION TO UNDISTURBED SOIL SURFACES, THE CONTRACTOR SHALL:
A. APPLY WATER WITH EQUIPMENT CONSISTING OF TANK, SPE

6. FOR WATER APPLICATION TO SOIL SURFACES DURING DEMOLITION AND, EXCAVATION, THE CONTRACTOR SHALL:

A. APPLY WATER WITH EQUIPMENT CONSISTING OF A TANK, PUMP O SURFACES DURING DEMOLITION AND/OR A TANK, PUMP WITH WITHOUT

 \Box

 \triangleright

T:\Data\P\05136000 - GTOWN - WPR\cad\civil\site\CONCEPT\11-ES-NARR.dwg Thu, Feb 22 2007 - 11:05:18am

PROJECT DESCRIPTION:

WEST PERIMETER ROAD SHALL BE REALIGNED FROM APPROXIMATELY 130 FEET NORTHWEST OF THE CORNER OF YATES FIELD HOUSE TO 50 FEET SOUTHWEST OF YATES FIELD HOUSE. THE RECONFIGURED ROAD WILL HAVE A WIDTH OF 20.5 FEET AT THE NORTHERN END TAPER TO A WIDTH OF 8.5 FEET AT THE SOUTHERN END TO ALIGN WITH THE EXISTING ASPHALT PATH. THE AREA WEST OF WEST PERIMETER ROAD WILL BE REGRADED AT A 2:1 SLOPE WITH A 10 FOOT BENCH TO A 1:1 SLOPE THAT WILL BE SUPPORTED BY A PROPOSED RETAINING WALL WITH A MAXIMUM HEIGHT OF 8 FEET. ALL DISTURBED AREA NOT PROPOSED TO BE PAVED WITH COMPLETION OF THE PROJECT SHALL BE STABILIZED WITH GRASS (VEGETATION) OR AS NOTED.

THE PROJECT PROPOSES A TOTAL OF 5,525 SY OF DISTURBED EARTH. MATERIAL IS TO BE DISPOSED OFFSITE. ALL EXCESS

CONDITIONS:

PROPOSED PROJECT IS BOUNDED BY THE UNIVERSITY'S YATES FIELD HOUSE EAST, THE MCDONOUGH GYMNASIUM TO THE SOUTH AND GLOVER ARCHIBOLD (TO THE WEST.

THE PROPOSED REALIGNED ROAD SITS 38 TO 58 FEET HIGHER THAN THE EXISTING GRADE AT THE PROPERTY LINE ALONG GLOVER ARCHIBOLD PARK. THE EXISTING SLOPE BETWEEN WEST PERIMETER ROAD AND GLOVER ARCHIBOLD PARK IS APPROXIMATELY 2(HORIZONTAL):1(VERTICAL) WITH AREAS AS STEEP AS 1(HORIZONTAL):1(VERTICAL). CONSISTENT CLOGGING OF AN EXISTING GRATE INLET HAS CAUSED CONTINUOUS EROSION ALONG THE SLOPE CREATING UNSTABLE SLOPE CONDITIONS. CONSTRUCTION WILL BE STAGED FROM THE EXISTING ASPHALT PARKING LOT LOCATED SOUTH OF THE MCDONOUGH GYMNASIUM.

SEQUENCE OF CONSTRUCTION:

NOTIFY THE DC DEPARTMENT OF HEALTH (DOH) AT LEAST SEVEN (7) DAYS PRIOR STARTING CONSTRUCTION AND SET UP A PRE—CONSTRUCTION MEETING WITH E DOH INSPECTOR.

2. CONTRACTOR SHALL ENSURE ALL NECESSARY PERMITS HAVE BEEN OBTAINED AND CONDUCT A PRE—CONSTRUCTION MEETING WITH SEDIMENT CONTROL INSPECTOR PRIOR TO THE START OF CONSTRUCTION OR ANY LAND DISTURBANCE.

3. THE TEMPORARY EROSION AND SEDIMENT CONTROL ITEMS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN ARE INTENDED TO PROVIDE A GENERAL PLAN FOR CONTROLLING EROSION AND SEDIMENTATION WITHIN THE PROJECT LIMITS. THE EROSION AND SEDIMENT CONTROL PLAN IS BASED ON FIELD CONDITIONS AT THE TIME OF PLAN DEVELOPMENT AND AN THE SEQUENCE OF CONSTRUCTION REFLECTED ON SHEETS C.015 THROUGH C.017. THE CONTRACTOR, IN CONJUNCTION WITH THE ARCHITECT/ENGINEER AND SEDIMENT CONTROL INSPECTOR, SHALL ADJUST THE LOCATION, QUANTITY AND TYPE OF EROSION AND SILTATION CONTROL ITEMS REQUIRED BASED ON ACTUAL FIELD CONDITIONS ENCOUNTERED AT THE TIME OF CONSTRUCTION AND THE ACTUAL SEQUENCE OF CONSTRUCTION.

TEMPORARY SAFETY FENCE SHALL BE INSTALLED ALONG THE STAKED THE CONSTRUCTION LIMITS. THE LIMITS OF CONSTRUCTION SHALL BE SURVEYED AND STAKED. PERIMETER

6. THE AREAS BEYOND THE PROJECT'S CONSTRUCTION AREA ARE TO BE PROTECTED FROM SILTATION. PERIMETER CONTROLS SUCH AS SILT FENCE, STRAW BALE DIKES AND SUPER SILT FENCE SHALL BE INSTALLED AS DEPICTED ON THE PLANS PRIOR TO ANY GRUBBING OPERATIONS OR OTHER EARTH MOVING ACTIVITY.

7. PRIOR TO CLEARING AND GRADING, THE CONTRACTOR SHALL NOTIFY THE SEDIMENT CONTROL INSPECTOR THAT THE EROSION AND SEDIMENT CONTROLS HAVE BEEN INSTALLED AND ARE READY FOR INSPECTION.

10. DISPOSE OF EXCESS MATERIAL GENERATED BY THE PROPOSED WORK IN ACCORDANCE WITH THE APPROVED PLANS, SPECIFICATIONS AND APPLICABLE DISTRICT/LOCAL REGULATIONS. 9. STORE ANY MATERIAL GENERATED FROM THE GRADING OPERATIONS AT LOCATIONS ABOVE THE SILT FENCE AND OTHER PERIMETER SEDIMENT CONTROL MEASURES. 8. INSTALL STORM DRAINAGE SYSTEMS IMMEDIATELY AFTER INSTALLATION OF INLETS; INSTALL INLET PROTECTION AT LOCATIONS INDICATED ON THE APPROVED PLANS.

11. MAINTAIN AND CLEAN OUT ALL SEDIMENT CONTROL MEASURES DURING THE LIFE OF THE CONSTRUCTION ACTIVITIES (UNTIL ALL STABILIZATION AND RESTORATION OF REMOVED SEDIMENT CONTROL MEASURES HAS BEEN APPROVED BY THE DOH INSPECTOR).

12. CLEAN ALL INLETS AND STORM DRAIN PIPES OF ACCUMULATED SEDIMENT PRIOR TO REMOVAL OF SEDIMENT CONTROL MEASURES. 13. REMOVE SEDIMENT CONTROL MEASURES AFTER AN ACCEPTABLE STAND OF VEGETATION HAS BEEN APPROVED BY THE INSPECTOR. SEED AND MULCH ANY DISTURBANCE CREATED WITH REMOVAL OF THE SEDIMENT CONTROL MEASURES.

Stormwater discharge facility information:	on:	
Source Name:		
Source Location: Street:		
City:		
DCRA Permit No.:		
Date Issued:	δ	
As Built Certification		
I hereby certify that stormwater discharge facility and specifications, and that any substantial deviat compliance with the requirements of Section 526 operated. These determinations have been based conducted by me or by a project representative un engineering drawings.	I hereby certify that stormwater discharge facility has been built substantially in accordance with the approved pand specifications, and that any substantial deviations (noted below) will not prevent the system from functionic compliance with the requirements of Section 526 through 535 of DCMR-21, Chapter 5 when properly maintain operated. These determinations have been based upon on-site observation of construction, scheduled and conducted by me or by a project representative under my direct supervision. I have enclosed one set of as-built engineering drawings.	roved plans nctioning in aintained and
Signature of Engineer		as-built
	Name (Please Type) D.C. Reg. No.	as-built
	Name (Please Type) D.C. Reg. No. Company Name	1 '
	Name (Please Type) D.C. Reg. No. Company Name Company Address	
	Name (Please Type) D.C. Reg. No. Company Name Company Address Phone No.	
	Name (Please Type) D.C. Reg. No. Company Name Company Address Phone No.	
ons from the approved plans a	Affix Seal: Company Name Company Address Date:Phone No Substantial deviations from the approved plans and specifications (attach additional sheets if required).	
	ation: Street: City: City: Date Issued: Date Issued: stormwater discharge facility and that any substantial deviate requirements of Section 526 terminations have been based by a project representative ungs.	City: DCRA Permit No.: Date Issued: Date Issued:

WEST

PERIMETER

ROAD

GEORGETOWN

UNIVERSITY

WASHINGTON, DC

STATEMENT BY PERSON RESPONSIBLE FOR MAINTENANCE

KEY PLAN

ntain and operate the discharge facilities in such a manner as to comply with the ugh 535 of DCMR-21, Chapter 5. Responsibility for maintenance and operation may upon written notice to the Watershed Protection Division of the Department of Health nutity assuming responsibility, certifying that the transfer of responsibility for compliance with Section 526 through 535 of DCMR-21, Chapter 5 has been accepted.

and Title (please type) (it may l

Phone No:

BY PROFESSIONAL ENGINEER REGISTERED IN THE DISTRICT OF COLUMBIA

eering features of this stormwater discharge facility have been designed / examined by ity with modern engineering principles applicable to the treatment and disposal of a certify that the facility has been designed in accordance with the specification ough 535 of DCMR-21, Chapter 5. It is also stated that the undersigned has furnished uctions for the maintenance and operation of the stormwater discharge facility.

REVISIONS

Description

DRAWN BY

SPRUCH

Affix Seal:			
	Date	Address	Name and Title (please type)
	Phone No:		

CONTROL NARRATIVE EROSION & SEDIMENT

DATE

JANUARY

CULLEITON

CHECKED BY

APPROVED BY


11 OF 18


SHEET NO.


Dewberry


Dewberry & Davis LLC


 \mathcal{O}

















GEORGETOWN

UNIVERSITY

WASHINGTON, DC

Description

18 of 18