

## Afterbay Dam River Launch & 3-Mile River Launch Rehabilitation Proposals

### ***Proposal 1***

#### Work Done Before August

- Start Mid-June and complete by July 31. Longer days will allow for a shorter construction period.
- The Afterbay Launch Ramp will likely be available 90% of the time after 9 am while working on the retaining wall, vault toilet, and concrete ADA parking.

### ***Proposal 2***

#### After Labor Day

- Start project after Labor Day.
- More closures may be necessary, from 2 to 5 days each at both locations, to complete project before the freezing temperatures, precipitation, or weather ends the construction season.
- Fewer hours of day light will extend the length of construction.

### **CONDITIONS COMMON TO BOTH PROPOSAL 1 & 2**

- South side launch ramp (across the river from Afterbay) will remain available throughout construction.
- All launch ramps open on weekends.
- Afterbay Launch Ramp is open for launching from sunrise until 9 am every day except:
  - 1 ½ days for installation of drainage work on entrance road
  - 3 days of grading parking lot
- Closures only when absolutely necessary.
- 3-Mile will be closed for a 2 week period (two 5 day periods) for hauling, spreading, and grading aggregate and base in the parking lot. Truck traffic and heavy machinery will make use of the parking lot and launch ramp unsafe for launching, retrieving, and parking of vehicles and trailers.
- Increase aggregate base in Afterbay parking lot to compensate for no asphalt, approx. 4" to 8".
- No asphalt in Afterbay parking lot.
- Fill in the center of the overflow parking across the road from Afterbay Launch Ramp with gravel.
- Removing brush and large rocks from shoreline downstream of concrete launch ramp at Afterbay.
- No launch ramp closures in August.
- No marking of parking lot (not possible with gravel surface).
- Concrete surface parking spaces will be provided for accessibility (ADA) compliance.

### ***Proposal 3***

#### **Original Project As Planned**

- 5 week scheduled closure for each launch ramp/parking lot, 10 weeks total.
- Paving of Afterbay Parking Lot.
- Launch ramp and parking lots are open for use on weekends.
- No gravel fill in the center of the Afterbay overflow parking lot.
- Afterbay parking lot will be striped for vehicle parking.

#### **Construction requirements for all proposals.**

Finish before major freeze or snow event.

Daylight work only.

Closure of Afterbay parking lot/launch ramp area for:

- Installation of drainage system under Afterbay access road. The system used will require a period of non-use (24-48 hours) for installation and curing.
- Up to 3 days for grading, depends upon weather.

Closure of 3-Mile parking lot/launch ramp will be necessary for 2 weeks (two 5 day periods) for hauling, spreading, and grading aggregate and base in the parking lot. Truck traffic and heavy machinery will make use of the parking lot and launch ramp unsafe for launching, retrieving, and parking of vehicles and trailers.

Launching of boats may be possible at Afterbay after 9 am each day, depends upon construction activity at the time. A construction flagger will be on site to direct traffic.